BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and Drains in Vinayakanagara, Kattigenahalli and Dwarakanagara Surrounding area in Ward No: 05

Sl No	Description of Work	Unit	BOQ Qty	Executed Qty	Nov-20	Dec-20	Jan-21
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications including all lead and lifts and as per the direction of engineer in charge	Cum	11965.86	9167.29			
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications including all lead and lifts and as per the direction of engineer in charge	Cum	1979.01	1250.09			
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete execluding cost of steel as per MORTH specification no. 1500, 1700, 2200 including cost of material labour HOM complete as per specification including all lead and	Cum	3828.69	2411.10			
4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications including all lead and lifts and as per the direction of engineer in charge	Tn	238.40	146.67			
5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing including all lead and lifts and as per the direction of engineer in charge	Sqm	10601.10	5994.72			
6	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing a including all lead and lifts and as per the direction of engineer in charge	Sqm	270.00	162.24			

= Planned %

= Executed %

5/1/2021

Scanned by TapScanner